

**Resolutions of the 4<sup>th</sup> Meeting of the Building and Works Committee of  
Indian Institute of Information Technology, Kalyani held on January 19, 2022 at 3.30  
pm through Video Conference**  
<https://meet.google.com/phx-fyza-pxd>

\*\*\*\*\*

The following members were present:

- |  |                                   |
|--|-----------------------------------|
| 1. Prof. Santanu Chattopadhyay<br><i>Director, IIIT Kalyani</i>          | - Chairman                        |
| 2. Prof. Nirjhar Dhang<br><i>Professor, IIT Kharagpur</i>                | - Nominee of Govt. of India       |
| 3. Shri Arun Prakash Sarkar<br><i>General Manager, WBEIDC Ltd.</i>       | - Nominee of Govt. of West Bengal |
| 4. Prof. Debasish Bandyopadhyay<br><i>Professor, Jadavpur University</i> | - Member                          |
| 5. Dr. Uma Das<br><i>Assistant Professor, IIIT Kalyani</i>               | - Member                          |
| 6. Shri. Navin<br><i>SE cum PD, CPWD</i>                                 | - Special Invitee                 |
| 7. Shri. Tapas Kr. Paul<br><i>EE-I, CPWD</i>                             | - Special Invitee                 |
| 8. Shri. Prantosh Manjhi<br><i>EE-II, CPWD</i>                           | - Special Invitee                 |
| 9. Dr. Muruganantham Ponnusamy<br><i>Deputy Registrar, IIIT Kalyani</i>  | - Secretary                       |

Chairman welcomed the members present in the meeting. He mentioned the importance of the meeting, particularly in the background that with an increased number of students, the permanent campus getting ready is of utmost priority to the Institute.

Pointwise discussion on the agenda items started and the following decision was taken.

**Item No. 1: Confirmation of minutes of the 3<sup>rd</sup> meeting of the BWC held on Friday, October 8, 2021.**

As no comments were received on the circulated minutes of the said meeting, the minutes were confirmed.

**Item No. 2: Status report on permanent campus construction.**

The committee was informed that based on the status report received on January 6, 2022, from CPWD, 55% of work has been completed with an expenditure of Rs. 47.28 Crore. The revised target date of completion is 30.6.2022. The members observed the following.

- CPWD has provided a detailed activity-wise presentation for the buildings and the latest pictures.
- A very close monitoring of the progress is needed to ensure that the target date of 30.6.2022 is not missed. For that, the members asked about the availability of materials/items for the smooth hurdle-free operation of construction activities. In addition to the building materials, members asked about the furnishing items. This is

particularly so as the next academic session is scheduled to start from July 2022 in the permanent campus.

- CPWD responded that the Work was delayed due to the outbreak of 2<sup>nd</sup> wave of COVID 19. The number of labors started to decline from mid of April-2021 for the 2<sup>nd</sup> wave of COVID-19 and work stopped from mid of May-2021 to 15<sup>th</sup> of July-2021 due to the state govt. notification for restriction of COVID-19. Mobilization of labors started in July.

**Item No. 3: Status report of renovation work at WEBEL IT Park to facilitate seating arrangement for newly recruited faculty members and others (Room No. 205).**

The the committee was informed that the renovation work at WEBEL IT Park Room No. 205 has been completed and the Institute has started its utilization.

**Item No. 4: IIIT Kalyani to hand over vacant possession of land and ownership documents to CPWD**

CPWD intimated that due to the non-availability of land documents the building plan has not been submitted online to the local body and fire department for their NOC hence the work may be further delayed. It was placed for further direction. The Director informed that the required actions are already taken and it is expected that the mutation will take place soon.

**Item No. 5: Any other item with the permission of Chair.**

Chairman pointed out the immediate requirement of Main gate installations for better visibility to the public and CPWD agreed to commence the work by Mid-March 2022.

The meeting ended with thanks from and to the Chair.

\*\*\*\*\*