

Programme Chart

Name of work :C/o Construction of New Campus of Indian Institute of Information Technology, Kalyani West Bengal on Engineering, Procurement and Construction (EPC) basis.																
Name of agency : M/s. KAMLADITYYA CONSTRUCTION PVT LTD																
Date of Commencement : 22.03.2019																
Agreement Amount: Rs. 107,17,80,900/-																
Programme start date =		11-Oct-21		DURATION (DAYS)		259		Revision Date = 11-10-2021								
Programme end date =		27-Jun-22														
ID	TASK	ACADEMIC (G+4)			BOYS HOSTEL (G+6)			GIRLS HOSTEL (G+3)			GUEST HOUSE (G+2)			COMMON HEAD		
		DUR	START	END	DUR	START	END	DUR	START	END	DUR	START	END	DUR	START	END
		259	11-Oct-21	27-Jun-22	255	11-Oct-21	23-Jun-22	255	11-Oct-21	23-Jun-22	255	11-Oct-21	23-Jun-22	230	11-Oct-21	29-May-22
1	1st Fl Slab									15-Aug-21	45	20-Jul-21	3-Sep-21			
2	2nd Fl Slab	35	23-Jun-21	28-Jul-21				30	16-Aug-21	15-Sep-21	45	4-Sep-21	19-Oct-21			
3	3rd Fl Slab	35	29-Jul-21	2-Sep-21	41	20-Jun-21	31-Jul-21	30	16-Sep-21	16-Oct-21	N.A	N.A				
4	4th Fl Slab	32	3-Sep-21	5-Oct-21	32	1-Aug-21	2-Sep-21	N.A								
5	5th Fl Slab	N.A			25	3-Sep-21	28-Sep-21									
6	6th Fl Slab				27	29-Sep-21	26-Oct-21									
7	Terrace Fl Slab	25	6-Oct-21	31-Oct-21	27	27-Oct-21	23-Nov-21	29	17-Oct-21	15-Nov-21	25	20-Oct-21	14-Nov-21			
8	OTHER,MUMPTY,PARAPET	60	1-Nov-21	31-Dec-21	30	24-Nov-21	24-Dec-21	30	24-Nov-21	24-Dec-21	30	24-Nov-21	24-Dec-21			
9	Brick Work	128	25-Aug-21	31-Dec-21	233	25-May-21	13-Jan-22	233	25-May-21	13-Jan-22	233	25-May-21	13-Jan-22			
10	Internal Plaster	113	24-Sep-21	15-Jan-22	188	24-Jul-21	28-Jan-22	188	24-Jul-21	28-Jan-22	188	24-Jul-21	28-Jan-22			
11	WP For Toilet & Terrace	113	1-Oct-21	22-Jan-22	150	7-Sep-21	4-Feb-22	150	7-Sep-21	4-Feb-22	150	7-Sep-21	4-Feb-22			
12	Marble/Granite Work	83	23-Nov-21	14-Feb-22	108	22-Oct-21	7-Feb-22	108	22-Oct-21	7-Feb-22	108	22-Oct-21	7-Feb-22			
13	External Plaster	35	31-Dec-21	4-Feb-22	44	25-Dec-21	7-Feb-22	44	25-Dec-21	7-Feb-22	44	25-Dec-21	7-Feb-22			
14	Door Window work	113	17-Sep-21	8-Jan-22	156	18-Aug-21	21-Jan-22	156	18-Aug-21	21-Jan-22	156	18-Aug-21	21-Jan-22			
15	Aluminium Work	33	22-Jan-22	24-Feb-22	93	16-Nov-21	17-Feb-22	93	16-Nov-21	17-Feb-22	93	16-Nov-21	17-Feb-22			
16	Glass Work	33	29-Jan-22	3-Mar-22	93	23-Nov-21	24-Feb-22	93	23-Nov-21	24-Feb-22	93	23-Nov-21	24-Feb-22			
17	Structural Steel & Stainless steel Work	33	15-Jan-22	17-Feb-22	71	1-Dec-21	10-Feb-22	71	1-Dec-21	10-Feb-22	71	1-Dec-21	10-Feb-22			
18	Plumbing work	123	9-Sep-21	10-Jan-22	168	8-Aug-21	23-Jan-22	168	8-Aug-21	23-Jan-22	168	8-Aug-21	23-Jan-22			
19	Flooring	98	23-Nov-21	1-Mar-22	143	22-Oct-21	14-Mar-22	143	22-Oct-21	14-Mar-22	143	22-Oct-21	14-Mar-22			
20	False Ceiling	68	22-Jan-22	31-Mar-22	75	13-Jan-22	29-Mar-22	75	13-Jan-22	29-Mar-22	75	13-Jan-22	29-Mar-22			
21	Water Supply	106	21-Sep-21	5-Jan-22	133	7-Sep-21	18-Jan-22	133	7-Sep-21	18-Jan-22	133	7-Sep-21	18-Jan-22			
22	Wall tiling / Cladding	101	30-Nov-21	11-Mar-22	148	27-Oct-21	24-Mar-22	148	27-Oct-21	24-Mar-22	148	27-Oct-21	24-Mar-22			
23	Sanitary Installations	30	24-Feb-22	26-Mar-22	30	9-Mar-22	8-Apr-22	30	9-Mar-22	8-Apr-22	30	9-Mar-22	8-Apr-22			
24	Drainage & sewer line	45	3-Mar-22	17-Apr-22	120	7-Oct-21	4-Feb-22	120	7-Oct-21	4-Feb-22	120	7-Oct-21	4-Feb-22			
25	Electric conduting,wiring,box, sheet, fitting fixture	233	27-Aug-21	17-Apr-22	334	8-Jun-21	8-May-22	334	8-Jun-21	8-May-22	334	8-Jun-21	8-May-22			
26	Passenger lift Installation	60	31-Dec-21	1-Mar-22	60	13-Jan-22	14-Mar-22	60	13-Jan-22	14-Mar-22	60	13-Jan-22	14-Mar-22			
27	HVAC work	135	8-Dec-21	22-Apr-22												
28	Internal Painting	50	21-Feb-22	12-Apr-22	75	21-Nov-21	28-Apr-22	75	21-Nov-21	28-Apr-22	75	21-Nov-21	28-Apr-22			
29	External Painting	30	5-Apr-22	5-May-22	44	24-Jan-22	9-Mar-22	44	24-Jan-22	9-Mar-22	44	24-Jan-22	9-Mar-22			
30	Furniture	30	12-Apr-22	12-May-22	30	8-Apr-22	8-May-22	30	8-Apr-22	8-May-22	30	8-Apr-22	8-May-22			
31	STP													60	1-Nov-21	31-Dec-21
32	WTP													60	25-Oct-21	24-Dec-21
33	Electric Substation Civil work													60	5-Oct-21	4-Dec-21
34	Electrical Substation 11 KW Supply													60	17-Jan-22	18-Mar-22
35	Pipe Culvert for Service road													60	10-Nov-21	9-Jan-22
36	Road Work													180	30-Oct-21	28-Apr-22
37	Snagging & Desnagging	45	13-May-22	27-Jun-22	45	9-May-22	23-Jun-22	45	9-May-22	23-Jun-22	45	9-May-22	23-Jun-22	30	29-Apr-22	29-May-22
38	Handing Over															

Academic Block:



Boys' Hostel:



Girls' Hostel:



Guest House:

